

<b>ZONG 4G</b> A NEW DREAM			CMPAK 2016 Solar Project		
Effective	Owner	Replace	Date	Revision	Site ID
					2145

### **Final Acceptance Certificate (FAC)**

<b>Project Name</b>			
<b>PAT Date</b>	12/14/2017	<b>FAT Date</b>	
<b>Payment Milestone</b>			

*Submission of Certificates / Documents in a binder (Tick if YES/ cross NO. N/A if not applicable)*

Signed BOM / BOQ	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A
Site Acceptance	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A

No severity /failures (ma//jor/ minor service affecting) during FAT. Site final acceptance report has been agreed & contractor has fulfilled all liabilities as per contract/issued purchase order. Therefore, **FAC** is being issued under this contract/purchase order. No liability related to project, product or workmanship has been observed while issuing this certificate. All Snags highlighted at the time of PAT has been rectified.

<b>NC (Project lead):</b>	<b>NC (Manager):</b>	<b>Regional CTO:</b>
<b>Name:</b>	<b>Name:</b>	<b>Name:</b>
<b>Sign:</b>	<b>Sign:</b>	<b>Sign:</b>
<b>Date:</b>	<b>Date:</b>	<b>Date:</b>

<b>Project Manager (NC HQ)</b>
<b>Name: Younus Ishaq Khan</b>
<b>Sign:</b>
<b>Date:</b>

<b>ZONG 4G</b> A NEW DREAM			CMPAK 2016 Solar Project		
Effective	Owner	Replace	Date	Revision	Site ID
			10-02-2022		2145

## Final Acceptance Test

### TICK SHEET

**Region:** S-3

**Site ID:** 2145

**Address:** PISHIN

**City:** PISHIN

**Site Type:**

(Tick appropriate block):

Greenfield	Rooftop
------------	---------

(Tick appropriate block):

New site build	Upgrade	Rebuild	Shared Site	Solar site
----------------	---------	---------	-------------	------------

#### CONCRETE WORK AND SERVICE ENTRIES

N/A if not applicable.

Item No.	Task description.	Severity	Check Nizam Energy	Verify CMPAK
1	Solar support foundation columns orientation according to site drawing.	A	ok	
2	Solar support foundation columns dimensions as per specification. Record dimensions.	A	ok	
3	Backfill and Compaction of Underground Battery Bank has been done properly.	A	ok	
4	General workmanship.	A	ok	

Checked by (Nizam Energy)

Verified by (CMPAK)

Name: Saqib Gul

Name: \_\_\_\_\_

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: 10-Feb-2022

Date: \_\_\_\_\_

Effective	Owner	Replace	Date	Revision	Site ID
			10-02-2022		2145

**SOLAR SYSTEM INSTALLATION**

Tick if correct/ cross if not.

N/A if not applicable.

Item no.	Task description.	Severity	Check vendor Nizam Energy	Verify CMPAK
1	Solar panels and battery bank are deployed as per the approved design document. Vendor has the approved design document for supporting this verification	A	ok	
2	Battery bank is in healthy condition and can charge at minimum 0.1C. Battery bank voltage when fully charged and voltage drop when 60% discharge is as per the battery bank data sheet provided by the vendor	A	ok	
3	The quantity and specifications of solar module are in compliance with design requirements.	A	ok	
4	No component in the solar module is loose or damaged. Panels should be firm tight with no vibration or loose bolts	A	ok	
5	Panels as a whole system are providing peak current or watts as per the specifications on a sunny day at around noon time.	A	ok	
6	All parts of the solar panel supports are hot dipped galvanized	A	ok	
7	General workmanship.	A	ok	

Checked by (Nizam Energy)

Verified by (CMPAK)

Name: Saqib Gul

Name: \_\_\_\_\_

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: 10-Feb-2022

Date: \_\_\_\_\_

Tick if correct/ cross if not!

N/A if not applicable.

Item no.	Task description.	Severity	Check Nizam Energy	Verify CMPAK
1	LCD display in Rectifier Rack works normally	A	ok	
2	LED display in Rectifier Rack works normally	A	ok	
3	When input and connecting loads of rectifier work normally , every rectifier model work normally	A	ok	

Checked by (Nizam Energy)

Verified by (CMPAK)

Name: Saqib Gul

Name: \_\_\_\_\_

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: 10-Feb-2022

Date: \_\_\_\_\_

ZONG 4G A NEW DREAM			CMPAK 2016 Solar Project		
Effective	Owner	Replace	Date	Revision	Site ID
			10-02-2022		2145

## SNAG LIST

Fault			Fault Resolved		
Item	Detail Description	Severity Level (A)	Date	Vendor Nizam Energy	Verify CMPAK
1.					
2.					
3.					
4.					
5.					
6.					
7.					
8.					
9.					
10.					

Note: Vendor to include all faults identified on equipment - specific tests in the above list.

- Severity Level A faults must be resolved immediately.
  - Severity Level B faults must be resolved within 10 days. (Number should not exceed 20)
- Target Date to clear the snags:\_\_

Checked by (Nizam Energy)

Verified by (CMPAK)

Name: Saqib Gul

Name: \_\_\_\_\_

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: 10-Feb-2022

Date: \_\_\_\_\_

<b>ZONG 4G</b> A CHINA MOBILE COMPANY	<b>CMPak Solar Power Project-2016</b>		
Document Type	Project PO #	PAC Signing Date	Site ID
Provisional Acceptance Certificate (PAC)	PPC-108343		2145

### Work Completion Certificate/Provisional Acceptance Certificate (PAC)

<b>Project Name</b>	CMPak Solar Power Project		
<b>PO #</b>	PPC-108343	<b>Vendor</b>	M/s Nizam Energy (Pvt) Ltd.
<b>Location</b>	Site 2145-Pishin	<b>Region</b>	South-3

It is certified that contractor has successfully completed the Solar Power Project & other allied works as per the defined scope of works mentioned in the issued purchase order & as per BOQ locked for this project. Therefore, Work Completion or Provisional Acceptance Certificate is issued under this contract or purchase order, scope of work /specifications and design requirement as specified by CMPak. No major deficiency or defects in technical design (if applicable) and implementation has been observed while issuing this **Work Completion Certificate** against the aforementioned works at Site 2145 as per above referred contract or purchase order.


<u>Project Manager-(Vendor):</u>	<u>Project Lead-Region (CMPak) :</u>
Name: <i>Mohammad Shoail</i>	Name:
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: 4/12/2017	Date: 11/12/2017

<u>Regional CTO (CMPak):</u>
Name: <i>[Signature]</i>
Sign: <i>[Signature]</i>
Date: 12/12/2017

ZONTEC 4G		
Document Type	Project PO #	Site ID
Solar Equipment Supply and Services PAT document	PPC-108343	2145

### Supply & Services BOQ

Items		Qty	Unit	CMPak Verified
PV Panels	PV Modules Poly-crystalline 250W alongwith MC4 connectors	36	Nos	✓
Solar Power System	<p>Power Plant 450Amp Infinity S Power System including all allied accessories and cables:</p> <ul style="list-style-type: none"> <li>o Aluminized steel with anticorrosion coating</li> <li>o DIN-rails for 19" power equipment</li> <li>o Fan/Filter Cooling</li> <li>o Front door</li> <li>o 9 universal positions</li> <li>o Hot-swappable modular design</li> <li>o Protection degree IP55</li> <li>o MCU – (Monitoring and control unit)</li> <li>o Communication via SNMP/RS232</li> <li>o LVBD</li> <li>o LVLD</li> </ul>	1	Nos	✓
	NE050ECO48ATEZ Rectifier/SolarCharge ECO Priority Module	8	Nos	✓
	Pulsar Plus System Controller	1	Nos	✓
	PDU – (Power distribution unit) incl. circuit breakers (8 x 10 A, 6 x 16 A, 2 x 32 A, 2 x 63 A), protections	1	Nos	✓
Underground Battery Cabinet	Underground battery cabinet with <b>GRP Casing and Geothermal Plates</b> , IP68 with fan/filter for ventilation for 1000AH bank	1	Nos	✓
DC power cable, 4 mm <sup>2</sup> Red for panel interconnection	110	Meter	✓	
DC power cable, 4 mm <sup>2</sup> Black for panel interconnection	110	Meter	✓	
DC power cable, 4 mm <sup>2</sup> for Earthing	65	Meter	✓	
DC power cable, 4 mm <sup>2</sup> for Earthing power cabinet	5	Meter	✓	
DC power cable, 70 mm <sup>2</sup> between battery bank and solar controller	55	Meter	✓	
Earthing Cable 70mm <sup>2</sup> , including associated material required to ground the Solar Solution	23	Meter	✓	
AC power cable, 10 mm <sup>2</sup> (4 core) for AC connection	12	Meter	✓	
Site survey	2	Per site	✓	
Engineering design	1	Per site	✓	
Transportation of solar system & materials etc. to site	1	Per site	✓	
Foundation for solar support structure	1	Per site	✓	
Foundation for solar control equipment & battery	1	Per site	✓	
Solar panel & support system installation and commissioning	1	Per site	✓	
Solar control equipment installation	1	Per site	✓	
Solar system commissioning	1	Per site	✓	
Battery installation	1	Per site	✓	


 Handwritten notes and signatures are present over the bottom portion of the table, including:
 


- A large checkmark in the top left corner.
- The date "28/03/18" handwritten twice.
- The date "05/03/18" handwritten twice.
- The date "02-03-18" handwritten once.
- A signature "J.W." with the date "28/03/18" written below it.
- A signature "K.K." with the date "28/03/18" written below it.
- A signature "H.J." with the date "05/03/18" written below it.
- A signature "S.M." with the date "02-03-18" written below it.
- A handwritten note "Review BOM for this site Plz Contact" is written across the bottom row.
- A handwritten note "(Note)" is written next to the AC power cable entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the site survey entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the engineering design entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the transportation entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the foundation for support structure entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the foundation for control equipment entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the solar panel installation entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the solar control equipment installation entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the solar system commissioning entry.
- A handwritten note "RECOMMENDED FOR THIS SITE" is written across the battery installation entry.

<b>ZONG 4G</b>		
Document Type	Project PO #	Site ID
Solar Equipment Supply and Services PAT document	PPC-108343	2145

### Supply & Services BOQ

Items	Qty	Unit	CMPak Verified
Extension, patching, commissioning & testing (from NOC) of all the solar alarms	1	Per site	✓
AC and DC cables laying	1	Per site	✓
Test Reports	1	Set Per site	✓
Warranty Service for a period of 3 years after PAC (Solar Power System)	1	Per site	✓

<u>Checked by (Vendor)</u>	<u>Verified by (CMPAK)</u>
Name: <i>Muhammad Farzec</i>	Name: <i>Syed Saniullah</i>
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: <i>3/3/18</i>	Date: <i>31/3/2018</i>
<u>Verified by (CMPAK)</u>	<u>Verified by (CMPAK)</u>
Name: <i>[Signature]</i>	Name: <i>Hamed ur Rehman</i>
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: <i>02-03-18</i>	Date: <i>21/03/18</i>
<u>Verified by (CMPAK)</u>	<u>Verified by (CMPAK)</u>
Name: <i>Nasir</i>	Name: <i>Atif Ali Zaki</i>
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: <i>5/3/18</i>	Date: <i>5/3/18</i>


  
 AHMED MUDDEEN  
 RWA  
 CMPAK Ltd.  
 100% Quality  
 Reconciled with IEC & GOST  
 International Qualities  
*05/03/18*

*Note: Accep 108 for tht  
 site sign on 02/01/18  
 Plz cancel [Signature] 05/03/18*

Document Type	Project PO #	Site ID
Solar Equipment Supply and Services PAT document	PPC-108343	2145 ✓

### Supply & Services BOQ


Items		Qty	Unit	CMPak Verified
PV Panels	PV Modules Poly-crystalline 250W along with MC4 connectors	(36)	Nos	✓
Solar Power System	Power Plant 450Amp Infinity S Power System including all allied accessories and cables:  o Fan/Filter Cooling and Front door o 9 universal positions o Hot-swappable modular design o Protection degree IP55 o MCU – (Monitoring and control unit) o Communication via SNMP/RS232 o LVBD o LVLD	1	Nos	✓
	NE050ECO48ATEZ Rectifier/Solar Charge ECO Priority Module	8	Nos	✓
	Pulsar Plus System Controller	1	Nos	✓
	PDU – (Power distribution unit) incl. circuit breakers (8 x 10 A, 6 x 16 A, 2 x 32 A, 2 x 63 A), protections	1	Nos	✓
Underground Battery Cabinet	Underground battery cabinet with <b>GRP Casing and Geothermal Plates</b> , IP68 with fan/filter for ventilation for 1000AH bank	(1)	Nos	✓
	DC power cable, 4 mm <sup>2</sup> for panel interconnection	300-	Meter	✓
	DC power cable, 4 mm <sup>2</sup> for Earthing	145	Meter	✓
	DC power cable, 4 mm <sup>2</sup> for Earthing of power cabinet	48	Meter	✓
	DC power cable, 70 mm between battery bank and solar controller	70-	Meter	✓
	Earthing Cable 70mm, including associated material required to ground the Solar Solution	35-	Meter	✓
	AC power cable, 10 mm (4 core) for AC connection	12	Meter	✓
	Solar Panel Structure Foundation for solar panel design along with underground battery civil works as of given specifications, foundation pad for the solar charge controller cabinet, installation testing and commissioning of complete system in all respect including 3-year complete warranty (for supply and services) and corrective maintenance support.	1	Set	✓

Checked by (Vendor)	Verified by (CMPAK)
Name: Muhammad Yaseen Sign: 	Name: Syed Samiullah Sign: 
Date: 24/11/2017	Date: 24/11/2017





24/11/17

KTGS  
24/11/17



24/11/17



Site Model				
Site Name	2145			
Alias				
Address				
City	Quetta			
Region	South			
Band	<input type="checkbox"/>	1800	<input type="checkbox"/>	2100
Site Type Civil	<input type="checkbox"/>	New Site Build	<input type="checkbox"/>	Rebuilt
	<input type="checkbox"/>	Upgrade	<input type="checkbox"/>	Shared Site
If shared, with				
Site Type (Technical)	<input type="checkbox"/>	Hub Site		
	<input type="checkbox"/>	BTS		
BTS Model	<input type="checkbox"/>	Node-b BBU 3900	<input type="checkbox"/>	3012AE
	<input type="checkbox"/>	3006C		

1. CM Pak will provide tagging checklist and tags to contractor.
2. All assets, as per attached list will be tagged by contractor.
3. Tagging sheet is to be signed by CM Pak's designated officers (Rollout and O&M) and contractor

at site and by RPA at office. The soft data (Excel Sheet) of Tagging to be prepared by contractor.

Regional accountant will cross match the Tagging sheet wi

4. All sites for which PAT has been done successfully, the tagging data (hard and soft) is required to be provided within 7 working days.
5. For a successful PAT, the successful completion of clause '3' above is mandatory.

**6. If old equipment is re-used, the old tag / serial numbers shall be written in the tagging sheet which is attached herewith. Note that old tags shall not be replaced with new tags in case of re-use equipment**

Site ID :	2145
PO Number :	PPC-108343

### Asset Tag Sheet

Asset Tag and Description					
Asset Description	Ref No	Serial Number	Model/Make	Asset Code	Remarks
Solar PV(Polycrystalline) , 265 Watt ( 36 panels) including all power cables between solar panels	PV Panels <i>(36)</i>	JA-P6-60-265-3BB-081 JA-P6-60-265-3BB-117	JA Solar_265Wp	 CM1455305	
Underground battery cabinet for 1000Ah battery bank along with ventilation system, sensors and allied accessories	Battery Cabinet	NE-SBC-02145	NE-SBC Battery Cabine	 CM1455318	
Power System Cabinet including 08 Eco priority Inverter / Charge Controllers , Pulsar plus controller and DC distribution complete in all respects as per BOQ	Power System Cabinet	CO-002016-000-003	GE	 CM1455306	

**Nizam Energy**  
Authorized Person

Name: *Muhammad Yasir*  
Signature: *M Yasir B*  
Date:

**CM Pak**  
Authorized Person: Rollout

Name: *Jaswan*  
Signature: *Jaswan*  
Date:

**CM Pak**  
Authorized Person: O & M

Name:  
Signature:  
Date:

**CM Pak**  
Authorized Person: Fixed Asset Team (RPA)

Name: *Hameed*  
Signature: *Hameed*  
Date: *02/01/18*

ZONG			CMPAK 2016 Solar Project		
Effective	Owner	Replace	Date	Revision	Site ID

2145

## ACCEPTANCE TEST PROCEDURE

### TICK SHEET

Region:

South - 03

Site Name:

2145

Address:

Maha I - 0 - Moza Oor Bazaar Pashin.

City:

Pashin

Site Type:

(Tick appropriate block):

Greenfield	<input checked="" type="checkbox"/>	Rooftop
------------	-------------------------------------	---------

(Tick appropriate block):

New site build	Upgrade	Rebuild	Shared Site	<input checked="" type="checkbox"/> Solar site
----------------	---------	---------	-------------	--

Approved layout & DED attached in the PAT folder

Checked by (Vendor)

Name: M. Arman

Sign: Armanwan

Date: 25/08/2017.

Verified by (CMPAK)

Name: Syed Samiullah.

Sign: S. S. H

Date: 05/08/2017.

Effective	Owner	Replace	Date	Revision	Site ID
					245.

**SITE LAYOUT**

N/A if not applicable.

Item No.	Task description.	Severity Level	Check Vendor	Verify CMPAK
1	Vendor has an approved site layout plan	A	✓	✓
2	Site laid out as per approved plan	A	✓	✓



**CERTIFICATES AND TEST REPORTS IN THE SITE BINDER**

N/A if not applicable.

Item No.	Task description.	Severity Level	Check Vendor	Verify CMPAK
1	Steel test report	A	✓	✓
2	Concrete cube test report – 28 days	A	✓	△



\*\* Material, approved brands, and labs are already communicated and shared with vendors in the kick-off meeting and minutes of meeting.

**CONCRETE WORK AND SERVICE ENTRIES**

N/A if not applicable.

Item No.	Task description.	Severity Level	Check Vendor	Verify CMPAK
1	Concrete cube test results conform to strength requirements of 25 MPa after 28 days	A	✓	△
2	Solar support foundation columns orientation according to site drawing.	A	✓	✓
3	Solar support foundation columns dimensions as per specification. Record dimensions.	B	✓	✓
4	Backfill and Compaction of Underground Battery Bank has been done properly.	B	✓	✓
5	Solar Support structures installed as per specification.	A	✓	✓
6	CMPak approved brands and approved labs are being consulted for civil work testing reports and material installation		✓	✓
7	General workmanship.	B	✓	B ✓



Checked by (Vendor)

Name: Muhammad Farmer

Sign: 

Date: 25/08/2017

Verified by (CMPAK)

Name: Syed Samiullah

Sign: 

Date: 25/08/2017

Effective	Owner	Replace	Date	Revision	Site ID
					2145.

**SOLAR SYSTEM INSTALLATION**

Tick if correct/ cross if not.

N/A if not applicable.

Item no.	Task description.	Severity Level	Check vendor	Verify CMPak
1	Solar panels and battery bank are deployed as per the approved design document. Vendor has the approved design document for supporting this verification	A	✓	✓
2	Battery bank is in healthy condition and can charge at minimum 0.1C. Battery bank voltage when fully charged and voltage drop when 60% discharge is as per the battery bank data sheet provided by the vendor	A	✓	✓
3	The quantity and specifications of solar module are in compliance with design requirements.	A	✓	✓
4	No component in the solar module is loose or damaged. Panels should be firm tight with no vibration or loose bolts	B	✓	✓
5	The control units in solar panel are positioned and oriented according to design requirements.	A	✓	✓
7	The coating of control unit is intact. The surface of equipment is neat without such stains as fingerprints. All the labels are correct, legible, intact, firmly attached, and hard to be destroyed for aging, soaking and other reasons.	B	✓	✓
8	All the supports of solar array are connected to the site's grounding network.	B	✓	✓
9	Inside the solar power controller, the surge protection grounding is firm, with the grounding lead connected to the site's copper grounding bar.	B	✓	✓
10	The storage batteries and battery brackets are positioned and oriented according to design requirements. The batteries are placed orderly and firmly.	B	✓	✓
11	Panels, Batteries & Charge controller supplied are of approved brand as per specified in the technical specifications and PO	B	✓	✓
12	Panels as a whole system are providing peak current or watts as per the specifications on a sunny day at around noon time. To be verified on charge controller	A	✓	✓
13	Battery cabinet is properly ventilated and has gas exhaust ducts (for underground battery banks)	A	✓	✓
14	Interconnecting cables, DC cables, and earthing cables used are per the technical specifications and comply CMPak standards	A	✓	✓
15	Rationality of installing position for GSU and sensors (for external alarms)	B	✓	✓
16	The Solar Controller and DCDC converter(If available) are positioned and oriented according to design requirements.	B	✓	✓
17	Correct Brand material is used according to specification.	B	✓	✓
18	All parts of the solar panel supports are hot dipped galvanized	A	✓	✓
19	General workmanship.	B	✓	✓

Effective	Owner	Replace	Date	Revision	Site ID
					2145.

Checked by (Vendor)

 Name: M. Afnan.

 Sign: Ibnabuwan

 Date: 25/08/2017.
Verified by (CMPAK)

 Name: Syed Samiullah.

 Sign: Syed

 Date: 25/8/2017
**SOLAR SYSTEM Alarms Integration**

Tick if correct/ cross if not.

N/A if not applicable.

Item no.	Task description.	Severity Level	Check vendor	Verify CMPak
1	Solar system alarms are properly integrated and operational with CMPak alarm monitoring system and can be visible and monitored at CMPak NOC	A	✓	✓
Commercial Power Alarms				
	CP failure alarm	A	✓	✓
	Phase miss / Low voltage alarm	B	✓	✓
Rectifier Alarms				
	Rectifier input failure alarm	A	✓	✓
	Rectifier module failure alarm	B	✓	✓
	DC low voltage alarm	A	✓	✓
Battery Alarms				
	Battery over temperature alarms	A	✓	✓
	Battery cabinet over temperature alarms	A	✓	✓
	Battery cabinet fan failure alarm	A	✓	✓
DG Alarms				
	DG running alarm	A	✓	✓
	DG failure alarm	A	✓	✓
	Low fuel alarm	B	N/A	N/A

Checked by (Vendor)

 Name: M. Afnan

 Sign: Ibnabuwan

 Date: 25/08/2017.
Verified by (CMPAK)

 Name: Syed Samiullah.

 Sign: Syed

 Date: 25/8/2017
**ON AIR by Solar System CHECK LIST**

Tick if correct/ cross if not!

N/A if not applicable.

Effective	Owner	Replace	Date	Revision	Site ID
					245.

Item no.	Task description.	Severity Level	Check vendor	Verify CMPak
1	Open circuit voltage range of the solar photovoltaic array when sunlight illumination is sufficiently strong , the range is between 90V—140V. Check in junction box side	A	✓	✓
2	Solar controller parameter setting: voltage limit for battery under-voltage alarm must between 46V—48V	B	✓	✓
3	Solar controller parameter setting: voltage limit for battery over-discharge protection must between 42V—48V	B	✓	✓
4	Solar controller parameter setting: voltage limit for battery overcharge alarm must between 57V—60V	B	✓	✓
5	LCD display in Rectifier Rack works normally	B	✓	✓
6	LED display in Rectifier Rack works normally	B	✓	✓
7	The voltage of whole group of battery is higher than 48V after full charging, check in battery side	B	✓	✓
8	When input and connecting loads of rectifier work normally , every rectifier model work normally	B	✓	✓
9	The output voltage of the rectifier is between 53V to 57V, check in rectifier side	A	✓	✓
10	Battery charging and discharging tests	A	✓	✓
11	LLVD & BLVD tests		✓	✓

Checked by (Vendor)

Name: M. Atman

Sign: Atman

Date: 25/08/2017

Verified by (CMPAK)

Name: Syed Samiullah

Sign: S. S.

Date: 05/8/2017

ZONG Say it all			CMPAK 2016 Solar Project		
Effective	Owner	Replace	Date	Revision	Site ID
					2145.

### CMPak Civil Approved Brand List

The contractor has used the material from the below listed approved brands during the construction.

S.No.	Material	Severity Level	Approved Brand
1	Cement brands	A	Askari cement, best way cement, lucky cement, DG cement, Fecto, Pak Cement
2	Steel brands	A	Fazal, Ittehad, Ittefaq, Mughal, Model, Ishtiaq, Afco, NSS
3	Design companies	A	EDB, Niazi, Exponent engineers, Designmen, MTE
4	Soil/Steel/Concrete tests	A	UET Lahore, UET Taxila, UET Peshawar & other UETs, NUST, CMTL (Wapda), PCSIR, BZU Multan, UET Khuzdar, NED Karachi
5	Sand source	A	Lawrencepur Sand, Chenab/Sakhi sarwar, Hub river, Run Pathani or equivalent
6	Crush source	A	Margalla, Sargodha, Run Pathani or equivalent
7	Power cable and earthing cable brand	A	Pakistan Cable, FAST cable, New Age, Pioneer

### SNAG LIST

Site Name:

2145

Address:

Pasheen.

Fault			Fault Resolved		
Item	Detail Description	Severity Level (B)	Date	Vendor	Verify CMPak
1. $\Rightarrow$	Concrete test report 7 days	(A)			
2.	missing.				
3. $\Rightarrow$	Concrete test report 28 days	(A)			
4.	missing				
5. $\Rightarrow$	Saddle required in all jointing				<input checked="" type="checkbox"/>
6. $\Rightarrow$	Nut required tightening in				<input checked="" type="checkbox"/>
7.	Supporting structure	(A)			<input checked="" type="checkbox"/>
8. $\Rightarrow$	All result facing required in				<input checked="" type="checkbox"/>
9.	Concrete slab.				<input checked="" type="checkbox"/>
10. $\Rightarrow$	G/I flexible required in				<input checked="" type="checkbox"/>
11.	earthing cable.				<input checked="" type="checkbox"/>
12. $\Rightarrow$	grouting required				<input checked="" type="checkbox"/>
13.					
14.					
15.					
16.					
17.					
18.					

16/11/17

Effective	Owner	Replace	Date	Revision	Site ID
					2145.

Note: Vendor to include all faults identified on equipment - specific tests in the above list.

- Severity Level A faults must be resolved immediately.
- Severity Level B faults must be resolved within 14 days. (Number should not exceed 20)

Target Date to clear the snags:

Main Vendor:

Accepted by for (CMPak)

Authorized Person (Manager):

Authorized Person (Regional PM):

Name: M. Adnan

Name: \_\_\_\_\_

Sign: Adnanwani

Sign: \_\_\_\_\_

Date: 25/08/2017

Date: \_\_\_\_\_

D. Iqbal  
14-12-2017

PRELIMINARY ACCEPTANCE TEST performed by:

<u>Vendor:</u>	<u>CMPak</u>
<u>Authorized Person:</u>	<u>Authorized Person:</u>
Name: <u>M. Adnan.</u>	Name: <u>Syed Samiullah,</u>
Sign: <u>Adnanwani</u>	Sign: <u>S. Iqbal</u>
Date: <u>25/08/2017</u>	Date: <u>25/08/2017</u>

Approved by:

<u>CMPak</u>	
<u>Regional Project Manager- Rollout:</u>	<u>Regional Manager –O&amp;M:</u>
Name: <u>D. Iqbal</u>	Name: _____
Sign: <u>D. Iqbal</u>	Sign: <u>S. Iqbal</u>
Date: <u>14-12-2017</u>	Date: <u>28/08/2017</u>

<u>Vendor:</u>	<u>CMPak</u>
<u>Authorized Person:</u>	<u>Authorized Person:</u>
Name: <u>Muhammad Farhan</u>	Name: <u>M. Moiz</u>
Sign: <u>M. Farhan</u>	Sign: <u>M. Moiz</u>




## CMPAK 2016 Solar Project

Effective	Owner	Replace	Date	Revision	Site ID
					2145

Date: \_\_\_\_\_ Date: \_\_\_\_\_

FINAL ACCEPTANCE TEST performed by:

Approved by:

CMPak	
<u>Regional Manager O&amp;M:</u> Name: _____	RCTO: Name: _____
Sign: 	Sign: _____
Date: 	Date: _____